Premeasurement recorded on: Pre-measurement

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Bellahalli Cross ROAD										
	0.00	15.00	1.00	15.00	7.00	4.90	5.95		89.25	
	15.00	30.00	1.00	15.00	4.90	4.60	4.75		71.25	
	30.00	45.00	1.00	15.00	4.60	4.80	4.70		70.50	
	45.00	60.00	1.00	15.00	4.80	4.80	4.80		72.00	
	60.00	75.00	1.00	15.00	4.80	4.90	4.85		72.75	
	75.00	90.00	1.00	15.00	4.90	5.00	4.95		74.25	
	90.00	105.00	1.00	15.00	5.00	4.90	4.95		74.25	
	105.00	120.00	1.00	15.00	4.90	4.90	4.90		73.50	
	120.00	135.00	1.00	15.00	4.90	4.85	4.88		73.13	
	135.00	150.00	1.00	15.00	4.85	4.70	4.78		71.63	
	150.00	165.00	1.00	15.00	4.70	5.00	4.85		72.75	
	165.00	180.00	1.00	15.00	5.00	5.10	5.05		75.75	
	180.00	195.00	1.00	15.00	5.10	4.90	5.00		75.00	
	195.00	210.00	1.00	15.00	4.90	4.85	4.88		73.13	
	210.00	225.00	1.00	15.00	4.85	4.80	4.83		72.38	
	225.00	240.00	1.00	15.00	4.80	4.90	4.85		72.75	
	240.00	255.00	1.00	15.00	4.90	6.70	5.80		87.00	
	255.00	270.00	1.00	15.00	6.70	4.90	5.80		87.00	
	270.00	285.00	1.00	15.00	4.90	6.70	5.80		87.00	
	285.00	300.00	1.00	15.00	6.70	4.80	5.75		86.25	
	Tetra grand main road									
	0.00	15.00	1.00	15.00	12.00	7.50	9.75		146.25	
	15.00	30.00	1.00	15.00	7.50	6.70	7.10		106.50	
	30.00	45.00	1.00	15.00	6.70	6.70	6.70		100.50	
	45.00	60.00	1.00	15.00	6.70	8.20	7.45		111.75	
	60.00	75.00	1.00	15.00	8.20	8.30	8.25		123.75	
	75.00	90.00	1.00	15.00	8.30	7.00	7.65		114.75	
	90.00	105.00	1.00	15.00	7.00	6.00	6.50		97.50	
	105.00	120.00	1.00	15.00	6.00	5.50	5.75		86.25	
	120.00	135.00	1.00	15.00	5.50	5.70	5.60		84.00	
	135.00	150.00	1.00	15.00	5.70	6.20	5.95		89.25	
	150.00	165.00	1.00	15.00	6.20	6.70	6.45		96.75	
	165.00	180.00	1.00	15.00	6.70	5.70	6.20		93.00	
	180.00	195.00	1.00	15.00	5.70	6.30	6.00		90.00	

Contractor Consultant Assistant Engineer Assistant Excutive Engin

Premeasurement recorded on:

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	195.00	210.00	1.00	15.00	5.70	6.10	5.90		88.50	
	210.00	225.00	1.00	15.00	6.30	5.80	6.05		90.75	
	225.00	240.00	1.00	15.00	6.10	5.60	5.85		87.75	
	240.00	255.00	1.00	15.00	5.80	5.70	5.75		86.25	
	255.00	264.00	1.00	9.00	5.60	5.60	5.60		50.40	
Tetra grand cross road										
	0.00	15.00	1.00	15.00	5.80	4.60	5.20		78.00	
	15.00	30.00	1.00	15.00	4.60	4.60	4.60		69.00	
	30.00	45.00	1.00	15.00	4.60	4.50	4.55		68.25	
	45.00	52.50	1.00	7.50	4.50	4.70	4.60		34.50	
Basavalingappa nagar cross road										
	0.00	15.00	1.00	15.00	4.20	4.50	4.35		65.25	
	15.00	30.00	1.00	15.00	4.50	5.80	5.15		77.25	
	30.00	45.00	1.00	15.00	5.80	5.80	5.80		87.00	
	45.00	60.00	1.00	15.00	5.80	5.00	5.40		81.00	
	60.00	75.00	1.00	15.00	5.00	5.80	5.40		81.00	
	75.00	84.00	1.00	9.00	5.80	5.70	5.75		51.75	
Basavalingappa nagar main road										
	0.00	15.00	1.00	15.00	3.70	4.00	3.85		57.75	
	15.00	30.00	1.00	15.00	4.00	5.20	4.60		69.00	
	30.00	45.00	1.00	15.00	5.20	5.20	5.20		78.00	
	45.00	60.00	1.00	15.00	5.20	5.60	5.40		81.00	
	60.00	75.00	1.00	15.00	5.60	5.00	5.30		79.50	
	75.00	90.00	1.00	15.00	5.00	5.50	5.25		78.75	
	90.00	105.00	1.00	15.00	5.50	5.70	5.60		84.00	
	105.00	120.00	1.00	15.00	5.70	5.90	5.80		87.00	
	120.00	135.00	1.00	15.00	5.90	5.60	5.75		86.25	
	135.00	150.00	1.00	15.00	5.60	5.80	5.70		85.50	
	150.00	165.00	1.00	15.00	5.80	4.70	5.25		78.75	
	165.00	180.00	1.00	15.00	4.70	4.70	4.70		70.50	
	180.00	195.00	1.00	15.00	4.70	4.00	4.35		65.25	
	195.00	210.00	1.00	15.00	4.70	6.00	5.35		80.25	
	210.00	213.50	1.00	3.50	4.00	6.00	5.00		17.50	
4th Cross Maruthi Layout(LHS)										
	0.00	15.00	1.00	15.00	5.10	5.00	5.05		75.75	

C&FC Kaveri 12/3 Asst. Executive Engineer Yelahanka Zone BBMP, Bangalore

C&FC Kaveri Asst. Executive Engineer Yelahanka Zone BBMP, Bangalore

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on:

Description		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
15.00	30.00	1.00	15.00	4.90	4.80	4.85		72.75	
30.00	45.00	1.00	15.00	4.80	4.60	4.70		70.50	
45.00	60.00	1.00	15.00	4.60	5.00	4.80		72.00	
60.00	75.00	1.00	15.00	5.00	5.10	5.05		75.75	
75.00	90.00	1.00	15.00	5.10	5.40	5.25		78.75	
90.00	101.00	1.00	11.00	5.40	5.70	5.55		61.05	
3rd Cross Maruthi Layout(LHS)									
0.00	15.00	1.00	15.00	5.80	4.60	5.20		78.00	
15.00	30.00	1.00	15.00	4.60	4.70	4.65		69.75	
30.00	45.00	1.00	15.00	4.70	5.20	4.95		74.25	
45.00	60.00	1.00	15.00	5.20	4.40	4.80		72.00	
60.00	75.00	1.00	15.00	4.40	4.60	4.50		67.50	
75.00	90.00	1.00	15.00	4.60	5.00	4.80		72.00	
90.00	105.00	1.00	15.00	5.00	5.40	5.20		78.00	
2nd Cross Maruthi Layout (LHS)									
0.00	15.00	1.00	15.00	5.10	4.90	5.00		75.00	
15.00	30.00	1.00	15.00	4.90	4.90	4.90		73.50	
30.00	45.00	1.00	15.00	4.90	4.90	4.90		73.50	
45.00	60.00	1.00	15.00	4.90	4.90	4.90		73.50	
60.00	75.00	1.00	15.00	4.90	4.90	4.90		73.50	
75.00	90.00	1.00	15.00	4.60	4.90	4.75		71.25	
90.00	105.00	1.00	15.00	4.90	4.90	4.90		73.50	
1st Cross Maruthi Layout (LHS)									
0.00	15.00	1.00	15.00	5.00	5.00	5.00		75.00	
15.00	30.00	1.00	15.00	5.00	4.90	4.95		74.25	
30.00	45.00	1.00	15.00	4.90	4.80	4.85		72.75	
45.00	60.00	1.00	15.00	4.80	5.00	4.90		73.50	
60.00	75.00	1.00	15.00	5.00	4.90	4.95		74.25	
75.00	86.00	1.00	11.00	4.60	6.20	5.40		59.40	
1st Cross Maruthi Layout (RHS)									
0.00	15.00	1.00	15.00	6.30	5.00	5.65		84.75	
15.00	30.00	1.00	15.00	5.00	4.80	4.90		73.50	
30.00	45.00	1.00	15.00	4.80	5.00	4.90		73.50	
45.00	60.00	1.00	15.00	5.00	4.90	4.95		74.25	
60.00	75.00	1.00	15.00	4.90	4.40	4.65		69.75	

9634.35

Contractor | Consultant | Assistant Engineer | Assistant Excutive Engineer

Premeasurement recorded on:

Description		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
75.00	90.00	1.00	15.00	4.60	5.00	4.80		72.00	
90.00	105.00	1.00	15.00	5.00	4.80	4.90		73.50	
105.00	120.00	1.00	15.00	4.80	4.80	4.80		72.00	
120.00	135.00	1.00	15.00	4.60	4.70	4.65		69.75	
135.00	139.00	1.00	4.00	4.60	4.90	4.75		19.00	
2nd Cross Maruthi Layout (RHS)									
0.00	15.00	1.00	15.00	5.60	4.90	5.25		78.75	
15.00	30.00	1.00	15.00	4.90	4.90	4.90		73.50	
30.00	45.00	1.00	15.00	4.90	5.10	5.00		75.00	
45.00	60.00	1.00	15.00	5.10	4.80	4.95		74.25	
60.00	75.00	1.00	15.00	4.80	4.90	4.85		72.75	
75.00	90.00	1.00	15.00	4.60	4.90	4.75		71.25	
90.00	105.00	1.00	15.00	4.90	4.80	4.85		72.75	
105.00	120.00	1.00	15.00	4.80	4.80	4.80		72.00	
120.00	135.00	1.00	15.00	4.60	4.80	4.70		70.50	
135.00	141.00	1.00	6.00	4.60	5.40	5.00		30.00	
Maruthi Layout Main Road									
0.00	15.00	1.00	15.00	8.30	7.70	8.00		120.00	
15.00	30.00	1.00	15.00	7.70	9.00	8.35		125.25	
30.00	45.00	1.00	15.00	9.00	9.00	9.00		135.00	
45.00	60.00	1.00	15.00	9.00	9.90	9.45		141.75	
60.00	75.00	1.00	15.00	9.90	8.20	9.05		135.75	
75.00	90.00	1.00	15.00	8.20	8.20	8.20		123.00	
90.00	105.00	1.00	15.00	8.20	8.00	8.10		121.50	
105.00	120.00	1.00	15.00	8.00	7.90	7.95		119.25	
120.00	135.00	1.00	15.00	7.90	8.10	8.00		120.00	
135.00	150.00	1.00	15.00	8.10	7.90	8.00		120.00	
150.00	165.00	1.00	15.00	7.90	7.20	7.55		113.25	
165.00	180.00	1.00	15.00	7.20	7.80	7.50		112.50	
180.00	195.00	1.00	15.00	7.80	8.20	8.00		120.00	
195.00	209.00	1.00	14.00	8.20	8.40	8.30		116.20	
Shrusti Enclave Apartments									
0.00	15.00	1.00	15.00	6.40	5.90	6.15		92.25	
15.00	30.00	1.00	15.00	5.90	6.20	6.05		90.75	
30.00	45.00	1.00	15.00	6.20	6.10	6.15		92.25	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

(44) (47) C/F 12801.00

Premeasurement recorded on:

Description		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
45.00	60.00	1.00	15.00	6.10	6.30	6.20		93.00	
60.00	75.00	1.00	15.00	6.30	7.00	6.65		99.75	
75.00	90.00	1.00	15.00	7.00	6.40	6.70		100.50	
90.00	105.00	1.00	15.00	6.40	6.30	6.35		95.25	
105.00	120.00	1.00	15.00	6.30	6.20	6.25		93.75	
Tack Coat For BC									
Green Land Layout									
0.00	15.00	1.00	15.00	4.60	4.90	4.75		71.25	
15.00	30.00	1.00	15.00	4.90	5.00	4.95		74.25	
30.00	45.00	1.00	15.00	5.00	4.95	4.98		74.63	
45.00	60.00	1.00	15.00	4.95	5.00	4.98		74.63	
60.00	75.00	1.00	15.00	5.00	5.00	5.00		75.00	
75.00	90.00	1.00	15.00	5.00	4.90	4.95		74.25	
90.00	105.00	1.00	15.00	4.90	4.80	4.85		72.75	
105.00	120.00	1.00	15.00	4.80	4.90	4.85		72.75	
120.00	135.00	1.00	15.00	4.90	4.85	4.88		73.13	
135.00	150.00	1.00	15.00	4.85	4.90	4.88		73.13	
150.00	165.00	1.00	15.00	4.90	4.80	4.85		72.75	
165.00	180.00	1.00	15.00	4.80	4.95	4.88		73.13	
180.00	195.00	1.00	15.00	4.95	4.90	4.93		73.88	
195.00	210.00	1.00	15.00	4.90	4.90	4.90		73.50	
210.00	225.00	1.00	15.00	4.90	5.80	5.35		80.25	
225.00	240.00	1.00	15.00	5.80	4.50	5.15		77.25	
240.00	255.00	1.00	15.00	4.50	5.00	4.75		71.25	
255.00	270.00	1.00	15.00	5.00	4.80	4.90		73.50	
270.00	285.00	1.00	15.00	4.80	4.80	4.80		72.00	
285.00	300.00	1.00	15.00	4.80	4.90	4.85		72.75	
300.00	325.00	1.00	25.00	4.90	5.00	4.95		123.75	
325.00	340.00	1.00	15.00	5.00	4.70	4.85		72.75	
340.00	355.00	1.00	15.00	4.70	4.90	4.80		72.00	
355.00	370.00	1.00	15.00	4.90	4.80	4.85		72.75	
370.00	385.00	1.00	15.00	4.80	4.70	4.75		71.25	
385.00	400.00	1.00	15.00	4.70	4.90	4.80		72.00	
400.00	411.00	1.00	11.00	4.90	4.60	4.75		52.25	

Care Foundation

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Care Foundation

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

14907.55

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Pre-measurement

(45) (48)

Premeasurement recorded on:

Description / Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Bellahalli Cross ROAD									
0.00	15.00	1.00	15.00	7.00	4.90	5.95		89.25	
15.00	30.00	1.00	15.00	4.90	4.60	4.75		71.25	
30.00	45.00	1.00	15.00	4.60	4.80	4.70		70.50	
45.00	60.00	1.00	15.00	4.80	4.80	4.80		72.00	
60.00	75.00	1.00	15.00	4.80	4.90	4.85		72.75	
75.00	90.00	1.00	15.00	4.90	5.00	4.95		74.25	
90.00	105.00	1.00	15.00	5.00	4.90	4.95		74.25	
105.00	120.00	1.00	15.00	4.90	4.90	4.90		73.50	
120.00	135.00	1.00	15.00	4.90	4.85	4.88		73.13	
135.00	150.00	1.00	15.00	4.85	4.70	4.78		71.63	
150.00	165.00	1.00	15.00	4.70	5.00	4.85		72.75	
165.00	180.00	1.00	15.00	5.00	5.10	5.05		75.75	
180.00	195.00	1.00	15.00	5.10	4.90	5.00		75.00	
195.00	210.00	1.00	15.00	4.90	4.85	4.88		73.13	
210.00	225.00	1.00	15.00	4.85	4.80	4.83		72.38	
225.00	240.00	1.00	15.00	4.80	4.90	4.85		72.75	
240.00	255.00	1.00	15.00	4.90	6.70	5.80		87.00	
255.00	270.00	1.00	15.00	6.70	4.90	5.80		87.00	
270.00	285.00	1.00	15.00	4.90	6.70	5.80		87.00	
285.00	300.00	1.00	15.00	6.70	4.80	5.75		86.25	
Tetra grand main road									
0.00	15.00	1.00	15.00	12.00	7.50	9.75		146.25	
15.00	30.00	1.00	15.00	7.50	6.70	7.10		106.50	
30.00	45.00	1.00	15.00	6.70	6.70	6.70		100.50	
45.00	60.00	1.00	15.00	6.70	8.20	7.45		111.75	
60.00	75.00	1.00	15.00	8.20	8.30	8.25		123.75	
75.00	90.00	1.00	15.00	8.30	7.00	7.65		114.75	
90.00	105.00	1.00	15.00	7.00	6.00	6.50		97.50	
105.00	120.00	1.00	15.00	6.00	5.50	5.75		86.25	
120.00	135.00	1.00	15.00	5.50	5.70	5.60		84.00	
135.00	150.00	1.00	15.00	5.70	6.20	5.95		89.25	
150.00	165.00	1.00	15.00	6.20	6.70	6.45		96.75	
165.00	180.00	1.00	15.00	6.70	5.70	6.20		93.00	
180.00	195.00	1.00	15.00	5.70	6.30	6.00		90.00	
195.00	210.00	1.00	15.00	5.70	6.10	5.90		88.50	

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on:

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	210.00	225.00	1.00	15.00	6.30	5.80	6.05		90.75	
	225.00	240.00	1.00	15.00	6.10	5.60	5.85		87.75	
	240.00	255.00	1.00	15.00	5.80	5.70	5.75		86.25	
	255.00	264.00	1.00	9.00	5.60	5.60	5.60		50.40	
Tetra grand cross road										
	0.00	15.00	1.00	15.00	5.80	4.60	5.20		78.00	
	15.00	30.00	1.00	15.00	4.60	4.60	4.60		69.00	
	30.00	45.00	1.00	15.00	4.60	4.50	4.55		68.25	
	45.00	52.50	1.00	7.50	4.50	4.70	4.60		34.50	
Basavalingappa nagar										
	0.00	15.00	1.00	15.00	4.20	4.50	4.35		65.25	
	15.00	30.00	1.00	15.00	4.50	5.80	5.15		77.25	
	30.00	45.00	1.00	15.00	5.80	5.80	5.80		87.00	
	45.00	60.00	1.00	15.00	5.80	5.00	5.40		81.00	
	60.00	75.00	1.00	15.00	5.00	5.80	5.40		81.00	
	75.00	84.00	1.00	9.00	5.80	5.70	5.75		51.75	
Basavalingappa nagar main road										
	0.00	15.00	1.00	15.00	3.70	4.00	3.85		57.75	
	15.00	30.00	1.00	15.00	4.00	5.20	4.60		69.00	
	30.00	45.00	1.00	15.00	5.20	5.20	5.20		78.00	
	45.00	60.00	1.00	15.00	5.20	5.60	5.40		81.00	
	60.00	75.00	1.00	15.00	5.60	5.00	5.30		79.50	
	75.00	90.00	1.00	15.00	5.00	5.50	5.25		78.75	
	90.00	105.00	1.00	15.00	5.50	5.70	5.60		84.00	
	105.00	120.00	1.00	15.00	5.70	5.90	5.80		87.00	
	120.00	135.00	1.00	15.00	5.90	5.60	5.75		86.25	
	135.00	150.00	1.00	15.00	5.60	5.80	5.70		85.50	
	150.00	165.00	1.00	15.00	5.80	4.70	5.25		78.75	
	165.00	180.00	1.00	15.00	4.70	4.70	4.70		70.50	
	180.00	195.00	1.00	15.00	4.70	4.00	4.35		65.25	
	195.00	210.00	1.00	15.00	4.70	6.00	5.35		80.25	
	210.00	213.50	1.00	3.50	4.00	6.00	5.00		17.50	

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Pre-measurement

47

Premeasurement recorded on:

Description / Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4th Cross Maruthi Layout(LHS)									
0.00	15.00	1.00	15.00	5.10	5.00	5.05		75.75	
15.00	30.00	1.00	15.00	5.00	4.80	4.90		73.50	
30.00	45.00	1.00	15.00	4.80	4.60	4.70		70.50	
45.00	60.00	1.00	15.00	4.60	5.00	4.80		72.00	
60.00	75.00	1.00	15.00	5.00	5.10	5.05		75.75	
75.00	90.00	1.00	15.00	5.10	5.40	5.25		78.75	
90.00	101.00	1.00	11.00	5.40	5.70	5.55		61.05	
3rd Cross Maruthi Layout(LHS)									
0.00	15.00	1.00	15.00	5.80	4.60	5.20		78.00	
15.00	30.00	1.00	15.00	4.60	4.70	4.65		69.75	
30.00	45.00	1.00	15.00	4.70	5.20	4.95		74.25	
45.00	60.00	1.00	15.00	5.20	4.40	4.80		72.00	
60.00	75.00	1.00	15.00	4.40	4.60	4.50		67.50	
75.00	90.00	1.00	15.00	4.60	5.00	4.80		72.00	
90.00	105.00	1.00	15.00	5.00	5.40	5.20		78.00	
2nd Cross Maruthi Layout (RHS)									
0.00	15.00	1.00	15.00	5.10	4.90	5.00		75.00	
15.00	30.00	1.00	15.00	4.90	4.90	4.90		73.50	
30.00	45.00	1.00	15.00	4.90	4.90	4.90		73.50	
45.00	60.00	1.00	15.00	4.90	4.90	4.90		73.50	
60.00	75.00	1.00	15.00	4.90	4.90	4.90		73.50	
75.00	90.00	1.00	15.00	4.60	4.90	4.75		71.25	
90.00	105.00	1.00	15.00	4.90	4.90	4.90		73.50	
1st Cross Maruthi Layout (LHS)									
0.00	15.00	1.00	15.00	5.00	5.00	5.00		75.00	
15.00	30.00	1.00	15.00	5.00	4.90	4.95		74.25	
30.00	45.00	1.00	15.00	4.90	4.80	4.85		72.75	
45.00	60.00	1.00	15.00	4.80	5.00	4.90		73.50	
60.00	75.00	1.00	15.00	5.00	4.90	4.95		74.25	
75.00	86.00	1.00	11.00	4.60	6.20	5.40		59.40	

21936.65

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on:

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1st Cross Maruthi Layout (RHS)										
	0.00	15.00	1.00	15.00	6.30	5.00	5.65		84.75	
	15.00	30.00	1.00	15.00	5.00	4.80	4.90		73.50	
	30.00	45.00	1.00	15.00	4.80	5.00	4.90		73.50	
	45.00	60.00	1.00	15.00	5.00	4.90	4.95		74.25	
	60.00	75.00	1.00	15.00	4.90	4.40	4.65		69.75	
	75.00	90.00	1.00	15.00	4.60	5.00	4.80		72.00	
	90.00	105.00	1.00	15.00	5.00	4.80	4.90		73.50	
	105.00	120.00	1.00	15.00	4.80	4.80	4.80		72.00	
	120.00	135.00	1.00	15.00	4.60	4.70	4.65		69.75	
	135.00	139.00	1.00	4.00	4.60	4.90	4.75		19.00	
2nd Cross Maruthi Layout (RHS)										
	0.00	15.00	1.00	15.00	5.60	4.90	5.25		78.75	
	15.00	30.00	1.00	15.00	4.90	4.90	4.90		73.50	
	30.00	45.00	1.00	15.00	4.90	5.10	5.00		75.00	
	45.00	60.00	1.00	15.00	5.10	4.80	4.95		74.25	
	60.00	75.00	1.00	15.00	4.80	4.90	4.85		72.75	
	75.00	90.00	1.00	15.00	4.60	4.90	4.75		71.25	
	90.00	105.00	1.00	15.00	4.90	4.80	4.85		72.75	
	105.00	120.00	1.00	15.00	4.80	4.80	4.80		72.00	
	120.00	135.00	1.00	15.00	4.60	4.80	4.70		70.50	
	135.00	141.00	1.00	6.00	4.60	5.40	5.00		30.00	
Maruthi Layout Main Road										
	0.00	15.00	1.00	15.00	8.30	7.70	8.00		120.00	
	15.00	30.00	1.00	15.00	7.70	9.00	8.35		125.25	
	30.00	45.00	1.00	15.00	9.00	9.00	9.00		135.00	
	45.00	60.00	1.00	15.00	9.00	9.90	9.45		141.75	
	60.00	75.00	1.00	15.00	9.90	8.20	9.05		135.75	
	75.00	90.00	1.00	15.00	8.20	8.20	8.20		123.00	
	90.00	105.00	1.00	15.00	8.20	8.00	8.10		121.50	
	105.00	120.00	1.00	15.00	8.00	7.90	7.95		119.25	
	120.00	135.00	1.00	15.00	7.90	8.10	8.00		120.00	
	135.00	150.00	1.00	15.00	8.10	7.90	8.00		120.00	

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Pre-measurement

Premeasurement recorded on:

Description		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
150.00	165.00	1.00	15.00	7.90	7.20	7.55		113.25	
165.00	180.00	1.00	15.00	7.20	7.80	7.50		112.50	
180.00	195.00	1.00	15.00	7.80	8.20	8.00		120.00	
195.00	209.00	1.00	14.00	8.20	8.40	8.30		116.20	
Shrusti Enclave Apartments									
0.00	15.00	1.00	15.00	6.40	5.90	6.15		92.25	
15.00	30.00	1.00	15.00	5.90	6.20	6.05		90.75	
30.00	45.00	1.00	15.00	6.20	6.10	6.15		92.25	
45.00	60.00	1.00	15.00	6.10	6.30	6.20		93.00	
60.00	75.00	1.00	15.00	6.30	7.00	6.65		99.75	
75.00	90.00	1.00	15.00	7.00	6.40	6.70		100.50	
90.00	105.00	1.00	15.00	6.40	6.30	6.35		95.25	
105.00	120.00	1.00	15.00	6.30	6.20	6.25		93.75	
						Total Qty		**25790.35**	**sqm.**

Assl. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Pre-measurement

50

Premeasurement recorded on:									
	Description / Chainage	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Item No	14								
Item Name:	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-21.17.6), issue rate dated 03-01-2020								
Premeasurement recorded on:			14/8/22, 18/8/22, 17/3/23, 18/4/23, & 10/4/23						
	Description / Chainage	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Green Land Layout								
	0.00 15.00	1.00	15.00	4.60	4.90	4.75	0.05	3.56	
	15.00 30.00	1.00	15.00	4.90	5.00	4.95	0.05	3.71	
	30.00 45.00	1.00	15.00	5.00	4.95	4.98	0.05	3.73	
	45.00 60.00	1.00	15.00	4.95	5.00	4.98	0.05	3.73	
	60.00 75.00	1.00	15.00	5.00	5.00	5.00	0.05	3.75	
	75.00 90.00	1.00	15.00	5.00	4.90	4.95	0.05	3.71	
	90.00 105.00	1.00	15.00	4.90	4.80	4.85	0.05	3.64	
	105.00 120.00	1.00	15.00	4.80	4.90	4.85	0.05	3.64	
	120.00 135.00	1.00	15.00	4.90	4.85	4.88	0.05	3.66	
	135.00 150.00	1.00	15.00	4.85	4.90	4.88	0.05	3.66	
	150.00 165.00	1.00	15.00	4.90	4.80	4.85	0.05	3.64	
	165.00 180.00	1.00	15.00	4.80	4.95	4.88	0.05	3.66	
	180.00 195.00	1.00	15.00	4.95	4.90	4.93	0.05	3.69	
	195.00 210.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68	
	210.00 225.00	1.00	15.00	4.90	5.80	5.35	0.05	4.01	
	225.00 240.00	1.00	15.00	5.80	4.50	5.15	0.05	3.86	
	240.00 255.00	1.00	15.00	4.50	5.00	4.75	0.05	3.56	
	255.00 270.00	1.00	15.00	5.00	4.80	4.90	0.05	3.68	
	270.00 285.00	1.00	15.00	4.80	4.80	4.80	0.05	3.60	
	285.00 300.00	1.00	15.00	4.80	4.90	4.85	0.05	3.64	
	300.00 325.00	1.00	25.00	4.90	5.00	4.95	0.05	6.19	
	325.00 340.00	1.00	15.00	5.00	4.70	4.85	0.05	3.64	
	340.00 355.00	1.00	15.00	4.70	4.90	4.80	0.05	3.60	
	355.00 370.00	1.00	15.00	4.90	4.80	4.85	0.05	3.64	
	370.00 385.00	1.00	15.00	4.80	4.70	4.75	0.05	3.56	
	385.00 400.00	1.00	15.00	4.70	4.90	4.80	0.05	3.60	
	400.00 411.00	1.00	11.00	4.90	4.60	4.75	0.05	2.61	

Asst. Executive Engineer, Project Formulation, Yelahanka, BBMP, Bangalore

100.64

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on: Pre-measurement (51)

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Bellahalli Cross ROAD									100.64	
	0.00	15.00	1.00	15.00	7.00	4.90	5.95	0.05	4.46	
	15.00	30.00	1.00	15.00	4.90	4.60	4.75	0.05	3.56	
	30.00	45.00	1.00	15.00	4.60	4.80	4.70	0.05	3.53	
	45.00	60.00	1.00	15.00	4.80	4.80	4.80	0.05	3.60	
	60.00	75.00	1.00	15.00	4.80	4.90	4.85	0.05	3.64	
	75.00	90.00	1.00	15.00	4.90	5.00	4.95	0.05	3.71	
	90.00	105.00	1.00	15.00	5.00	4.90	4.95	0.05	3.71	
	105.00	120.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68	
	120.00	135.00	1.00	15.00	4.90	4.85	4.88	0.05	3.66	
	135.00	150.00	1.00	15.00	4.85	4.70	4.78	0.05	3.58	
	150.00	165.00	1.00	15.00	4.70	5.00	4.85	0.05	3.64	
	165.00	180.00	1.00	15.00	5.00	5.10	5.05	0.05	3.79	
	180.00	195.00	1.00	15.00	5.10	4.90	5.00	0.05	3.75	
	195.00	210.00	1.00	15.00	4.90	4.85	4.88	0.05	3.66	
	210.00	225.00	1.00	15.00	4.85	4.80	4.83	0.05	3.62	
	225.00	240.00	1.00	15.00	4.80	4.90	4.85	0.05	3.64	
	240.00	255.00	1.00	15.00	4.90	6.70	5.80	0.05	4.35	
	255.00	270.00	1.00	15.00	6.70	4.90	5.80	0.05	4.35	
	270.00	285.00	1.00	15.00	4.90	6.70	5.80	0.05	4.35	
	285.00	300.00	1.00	15.00	6.70	4.80	5.75	0.05	4.31	
Tetra Grand	Tetra grand	0.00	0.00	0.00	0.00	0.00	0.00	~~0.05~~	0.00	
	0.00	15.00	1.00	15.00	12.00	7.50	9.75	0.05	7.31	
	15.00	30.00	1.00	15.00	7.50	6.70	7.10	0.05	5.33	
	30.00	45.00	1.00	15.00	6.70	6.70	6.70	0.05	5.03	
	45.00	60.00	1.00	15.00	6.70	8.20	7.45	0.05	5.59	
	60.00	75.00	1.00	15.00	8.20	8.30	8.25	0.05	6.19	
	75.00	90.00	1.00	15.00	8.30	7.00	7.65	0.05	5.74	
	90.00	105.00	1.00	15.00	7.00	6.00	6.50	0.05	4.88	
	105.00	120.00	1.00	15.00	6.00	5.50	5.75	0.05	4.31	
	120.00	135.00	1.00	15.00	5.50	5.70	5.60	0.05	4.20	
	135.00	150.00	1.00	15.00	5.70	6.20	5.95	0.05	4.46	
	150.00	165.00	1.00	15.00	6.20	6.70	6.45	0.05	4.84	
	165.00	180.00	1.00	15.00	6.70	5.70	6.20	0.05	4.65	
	180.00	195.00	1.00	15.00	5.70	6.30	6.00	0.05	4.50	
	195.00	210.00	1.00	15.00	5.70	6.10	5.90	0.05	4.43	

(52) 848.65

CAFC Kumudra 18/8/23

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

CAFC Kumudra 24/3/23

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

Contractor | Consultant | Assistant Engineer | Assistant Excutive Engineer

Pre-measurement

(52) (55) CF 218.55

Premeasurement recorded on:

Description		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
210.00	225.00	1.00	15.00	6.30	5.80	6.05	0.05	4.54	
225.00	240.00	1.00	15.00	6.10	5.60	5.85	0.05	4.39	
240.00	255.00	1.00	15.00	5.80	5.70	5.75	0.05	4.31	
255.00	264.00	1.00	9.00	5.60	5.60	5.60	0.05	2.52	
Tetra grand cross road									
0.00	15.00	1.00	15.00	5.80	4.60	5.20	0.05	3.90	
15.00	30.00	1.00	15.00	4.60	4.60	4.60	0.05	3.45	
30.00	45.00	1.00	15.00	4.60	4.50	4.55	0.05	3.41	
45.00	52.50	1.00	7.50	4.50	4.70	4.60	0.05	1.73	
Basavalingappa nagar cross road									
0.00	15.00	1.00	15.00	4.20	4.50	4.35	0.05	3.26	
15.00	30.00	1.00	15.00	4.50	5.80	5.15	0.05	3.86	
30.00	45.00	1.00	15.00	5.80	5.80	5.80	0.05	4.35	
45.00	60.00	1.00	15.00	5.80	5.00	5.40	0.05	4.05	
60.00	75.00	1.00	15.00	5.00	5.80	5.40	0.05	4.05	
75.00	84.00	1.00	9.00	5.80	5.70	5.75	0.05	2.59	
Basavalingappa nagar main road									
0.00	15.00	1.00	15.00	3.70	4.00	3.85	0.05	2.89	
15.00	30.00	1.00	15.00	4.00	5.20	4.60	0.05	3.45	
30.00	45.00	1.00	15.00	5.20	5.20	5.20	0.05	3.90	
45.00	60.00	1.00	15.00	5.20	5.60	5.40	0.05	4.05	
60.00	75.00	1.00	15.00	5.60	5.00	5.30	0.05	3.98	
75.00	90.00	1.00	15.00	5.00	5.50	5.25	0.05	3.94	
90.00	105.00	1.00	15.00	5.50	5.70	5.60	0.05	4.20	
105.00	120.00	1.00	15.00	5.70	5.90	5.80	0.05	4.35	
120.00	135.00	1.00	15.00	5.90	5.60	5.75	0.05	4.31	
135.00	150.00	1.00	15.00	5.60	5.80	5.70	0.05	4.28	
150.00	165.00	1.00	15.00	5.80	4.70	5.25	0.05	3.94	
165.00	180.00	1.00	15.00	4.70	4.70	4.70	0.05	3.53	
180.00	195.00	1.00	15.00	4.70	4.00	4.35	0.05	3.26	
195.00	210.00	1.00	15.00	4.70	6.00	5.35	0.05	4.01	
210.00	213.50	1.00	3.50	4.00	6.00	5.00	0.05	0.88	

354.01

Checked
Assistant Engineer
Kavundya
12/3/23
Assistant Executive Engineer
BBMP, Yelahanka Zone, Bangalore - 9

Checked
Assistant Engineer
Kavundya
24/3/23
Assistant Executive Engineer
BBMP, Yelahanka Zone, Bangalore - 9

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Pre-measurement

53 58

Premeasurement recorded on:

Description	Chainage	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4th Cross Maruthi Layout(LHS)									
	0.00	15.00	1.00	15.00	5.10	5.00	5.05	0.05	3.79
	15.00	30.00	1.00	15.00	4.90	4.80	4.85	0.05	3.64
	30.00	45.00	1.00	15.00	4.80	4.60	4.70	0.05	3.53
	45.00	60.00	1.00	15.00	4.60	5.00	4.80	0.05	3.60
	60.00	75.00	1.00	15.00	5.00	5.10	5.05	0.05	3.79
	75.00	90.00	1.00	15.00	5.10	5.40	5.25	0.05	3.94
	90.00	101.00	1.00	11.00	5.40	5.70	5.55	0.05	3.05
3rd Cross Maruthi Layout(LHS)									
	0.00	15.00	1.00	15.00	5.80	4.60	5.20	0.05	3.90
	15.00	30.00	1.00	15.00	4.60	4.70	4.65	0.05	3.49
	30.00	45.00	1.00	15.00	4.70	5.20	4.95	0.05	3.71
	45.00	60.00	1.00	15.00	5.20	4.40	4.80	0.05	3.60
	60.00	75.00	1.00	15.00	4.40	4.60	4.50	0.05	3.38
	75.00	90.00	1.00	15.00	4.60	5.00	4.80	0.05	3.60
	90.00	105.00	1.00	15.00	5.00	5.40	5.20	0.05	3.90
2nd Cross Maruthi Layout (LHS)									
	0.00	15.00	1.00	15.00	5.10	4.90	5.00	0.05	3.75
	15.00	30.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68
	30.00	45.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68
	45.00	60.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68
	60.00	75.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68
	75.00	90.00	1.00	15.00	4.60	4.90	4.75	0.05	3.56
	90.00	105.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68
1st Cross Maruthi ~~Layout~~ (LHS)									
	0.00	15.00	1.00	15.00	5.00	5.00	5.00	0.05	3.75
	15.00	30.00	1.00	15.00	5.00	4.90	4.95	0.05	3.71
	30.00	45.00	1.00	15.00	4.90	4.80	4.85	0.05	3.64
	45.00	60.00	1.00	15.00	4.80	5.00	4.90	0.05	3.68
	60.00	75.00	1.00	15.00	5.00	4.90	4.95	0.05	3.71
	75.00	86.00	1.00	11.00	4.60	6.20	5.40	0.05	2.97

254.01

CRPC Kumbar 8/4/23

452.06

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Pre-measurement

54 57

Premeasurement recorded on:

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1st Cross Maruthi Layout (RHS)									1452.06	
	0.00	15.00	1.00	15.00	6.30	5.00	5.65	0.05	4.24	
	15.00	30.00	1.00	15.00	5.00	4.80	4.90	0.05	3.68	
	30.00	45.00	1.00	15.00	4.80	5.00	4.90	0.05	3.68	
	45.00	60.00	1.00	15.00	5.00	4.90	4.95	0.05	3.71	
	60.00	75.00	1.00	15.00	4.90	4.40	4.65	0.05	3.49	
	75.00	90.00	1.00	15.00	4.60	5.00	4.80	0.05	3.60	
	90.00	105.00	1.00	15.00	5.00	4.80	4.90	0.05	3.68	
	105.00	120.00	1.00	15.00	4.80	4.80	4.80	0.05	3.60	
	120.00	135.00	1.00	15.00	4.60	4.70	4.65	0.05	3.49	
	135.00	139.00	1.00	4.00	4.60	4.90	4.75	0.05	0.95	
2nd Cross Maruthi Layout (RHS)										
	0.00	15.00	1.00	15.00	5.60	4.90	5.25	0.05	3.94	
	15.00	30.00	1.00	15.00	4.90	4.90	4.90	0.05	3.68	
	30.00	45.00	1.00	15.00	4.90	5.10	5.00	0.05	3.75	
	45.00	60.00	1.00	15.00	5.10	4.80	4.95	0.05	3.71	
	60.00	75.00	1.00	15.00	4.80	4.90	4.85	0.05	3.64	
	75.00	90.00	1.00	15.00	4.60	4.90	4.75	0.05	3.56	
	90.00	105.00	1.00	15.00	4.90	4.80	4.85	0.05	3.64	
	105.00	120.00	1.00	15.00	4.80	4.80	4.80	0.05	3.60	
	120.00	135.00	1.00	15.00	4.60	4.80	4.70	0.05	3.53	
	135.00	141.00	1.00	6.00	4.60	5.40	5.00	0.05	1.50	
Maruthi Layout Main Road										
	0.00	15.00	1.00	15.00	8.30	7.70	8.00	0.05	6.00	
	15.00	30.00	1.00	15.00	7.70	9.00	8.35	0.05	6.26	
	30.00	45.00	1.00	15.00	9.00	9.00	9.00	0.05	6.75	
	45.00	60.00	1.00	15.00	9.00	9.90	9.45	0.05	7.09	
	60.00	75.00	1.00	15.00	9.90	8.20	9.05	0.05	6.79	
	75.00	90.00	1.00	15.00	8.20	8.20	8.20	0.05	6.15	
	90.00	105.00	1.00	15.00	8.20	8.00	8.10	0.05	6.08	
	105.00	120.00	1.00	15.00	8.00	7.90	7.95	0.05	5.96	

C2FC Anuradha 8/4/23 Asst. Executive Engineer Project Division BBMP, Bangalore - 32

C2FC Anuradha 10/4/23 Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 32

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on: Pre-measurement

Description		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Chainage									
120.00	135.00	1.00	15.00	7.90	8.10	8.00	0.05	6.00	
135.00	150.00	1.00	15.00	8.10	7.90	8.00	0.05	6.00	
150.00	165.00	1.00	15.00	7.90	7.20	7.55	0.05	5.66	
165.00	180.00	1.00	15.00	7.20	7.80	7.50	0.05	5.63	
180.00	195.00	1.00	15.00	7.80	8.20	8.00	0.05	6.00	
195.00	209.00	1.00	14.00	8.20	8.40	8.30	0.05	5.81	
Shrusti Enclave Apartments									
0.00	15.00	1.00	15.00	6.40	5.90	6.15	0.05	4.61	
15.00	30.00	1.00	15.00	5.90	6.20	6.05	0.05	4.54	
30.00	45.00	1.00	15.00	6.20	6.10	6.15	0.05	4.61	
45.00	60.00	1.00	15.00	6.10	6.30	6.20	0.05	4.65	
60.00	75.00	1.00	15.00	6.30	7.00	6.65	0.05	4.99	
75.00	90.00	1.00	15.00	7.00	6.40	6.70	0.05	5.03	
90.00	105.00	1.00	15.00	6.40	6.30	6.35	0.05	4.76	
105.00	120.00	1.00	15.00	6.30	6.20	6.25	0.05	4.69	
Deduction for manhole chamber			-35.00	1.00	1.00	1.00	0.05	-1.75	
						Total Qty		**642.99**	**Cum**

C & FC
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92
10/11/23

Contractor

TEJUS CONSULTANTS
Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on:

	Description / Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Item No	17									
Item Name:	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202.(I No-18.47,P No-140)									
	Basavalingappa nagar CC ROAD									
	Main road									
	damaged CC Road									
	0.00	15.00	1	15.00	4.80	4.50	4.65	0.25	17.44	
	15.00	30.00	1	15.00	4.50	4.00	4.25	0.25	15.94	
	30.00	45.00	1	15.00	4.00	4.50	4.25	0.25	15.94	
	45.00	60.00	1	15.00	4.50	5.40	4.95	0.25	18.56	
	60.00	75.00	1	15.00	5.40	5.10	5.25	0.25	19.69	
	75.00	90.00	1	15.00	5.10	5.80	5.45	0.25	20.44	
	90.00	105.00	1	15.00	5.80	5.50	5.65	0.25	21.19	
	105.00	120.00	1	15.00	5.50	5.10	5.30	0.25	19.88	
	120.00	135.00	1	15.00	5.10	5.80	5.45	0.25	20.44	
	135.00	150.00	1	15.00	5.80	6.20	6.00	0.25	22.50	
	1st cross Basavalingappa nagar									
	0.00	15.00	1	15.00	5.50	4.90	5.20	0.25	19.50	
	15.00	26.00	1	11.00	4.90	4.20	4.55	0.25	12.51	
	2nd cross Basavalingappa nagar									
	0.00	15.00	1	15.00	2.50	3.00	2.75	0.25	10.31	
	15.00	22.00	1	7.00	3.00	3.30	3.15	0.25	5.51	
	3rd cross Basavalingappa nagar									
	0.00	15.00	1	15.00	4.10	4.00	4.05	0.25	15.19	
	15.00	22.60	1	7.60	4.00	3.00	3.50	0.25	6.65	
	4th cross Basavalingappa nagar									
	0.00	15.00	1	15.00	4.20	3.60	3.90	0.25	14.63	
	15.00	22.40	1	7.40	3.60	3.60	3.60	0.25	6.66	
	5th cross Basavalingappa nagar									
	0.00	15.00	1	15.00	4.10	4.50	4.30	0.25	16.13	
	15.00	23.60	1	8.60	4.50	4.20	4.35	0.25	9.35	
							Total Qty		**308.44**	**Cum**

Cafe Kaveri 6/3/23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant Engineer

Assistant Excutive Engineer

Premeasurement recorded on:									
	Description / Chainage	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Item No	18								
Item Name:	KSRRB M600-1.Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5, with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with Slip form paver with electronic sensor. (P.No-174,I No-22.1.1)								

Premeasurement recorded on:									
Description / Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Basavalingappa nagar CC ROAD									
Main road									
damaged CC Road									
0.00	15.00	1	15.00	4.80	4.50	4.65	0.15	10.46	
15.00	30.00	1	15.00	4.50	4.00	4.25	0.15	9.56	
30.00	45.00	1	15.00	4.00	4.50	4.25	0.15	9.56	
45.00	60.00	1	15.00	4.50	5.40	4.95	0.15	11.14	
60.00	75.00	1	15.00	5.40	5.10	5.25	0.15	11.81	
75.00	90.00	1	15.00	5.10	5.80	5.45	0.15	12.26	
90.00	105.00	1	15.00	5.80	5.50	5.65	0.15	12.71	
105.00	120.00	1	15.00	5.50	5.10	5.30	0.15	11.93	
120.00	135.00	1	15.00	5.10	5.80	5.45	0.15	12.26	
135.00	150.00	1	15.00	5.80	6.20	6.00	0.15	13.50	
1st cross Basavalingappa nagar									
0.00	15.00	1	15.00	5.50	4.90	5.20	0.15	11.70	
15.00	26.00	1	11.00	4.90	4.20	4.55	0.15	7.51	
2nd cross Basavalingappa nagar									
0.00	15.00	1	15.00	2.50	3.00	2.75	0.15	6.19	
15.00	22.00	1	7.00	3.00	3.30	3.15	0.15	3.31	
3rd cross Basavalingappa nagar									
0.00	15.00	1	15.00	4.10	4.00	4.05	0.15	9.11	
15.00	22.60	1	7.60	4.00	3.00	3.50	0.15	3.99	
4th cross Basavalingappa nagar									
0.00	15.00	1	15.00	4.20	3.60	3.90	0.15	8.78	
15.00	22.40	1	7.40	3.60	3.60	3.60	0.15	4.00	
5th cross Basavalingappa nagar									
0.00	15.00	1	15.00	4.10	4.50	4.30	0.15	9.68	
15.00	23.60	1	8.60	4.50	4.20	4.35	0.15	5.61	
						Total Qty		**185.06**	**Cum**

C&RC Executive Engineer 19/9/23 Asst. Executive Engineer Yelahanka Zone BBMP, Bangalore - 9

Contractor | Consultant | Assistant Engineer | Assistant Excutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

PROJECT DIVISION, YELAHANKA ZONE

Name of Work:

Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

DETAILED-MEASUREMENT

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.45, Present BBMP No.1204/45, Old No.1204, 1st Main,
MRCR Layout, Bangalore-560040
email: tejusconsultants@gmail.com

58 64

Bruhat Bengaluru Mahanagara Palike

Projects Division-Yelahanka Zone

Name of Work: Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency.

Job Code :- 005-20-000054

Contractor:-M/s A G Narayanaswamy

Bill No :- 6th and Final Bill

BOQ Item No	Description / Chainage	Nos	L	B1	B2	Avg width	Depth	Quantity	Rate	Amount	Remarks
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33,KPWD SR 2018-19)										
	Quantity Vide Premeasurements Page No - 64 64 27							645.90			
	Qty to be paid							645.90	106.04	68491.00	Cum
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(I No-19.1, P No-144)										
	Quantity Vide Premeasurements Page No - 05							665.03			
	Qty to be paid							665.03	202.44	134628.00	Cum
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. MORTH Specification No.301 (Page, 143 Item 19.1)										
	Quantity Vide Premeasurements Page No - 12							1273.09			
	Qty to be paid							1273.09			
							BOQ Qty	14453.97			
						Total Upto date Qty (1st to 5th bill)		17704.62			
						Total Qty Executed		18977.71			
						Qty Upto 125%		362.84	63.62	23084.00	
						Qty Upto 125%		910.24	71.10	64718.00	
	EMB. Page-52 **deduct excess paid**							2293.68	-7.48	-17157.00	Cum
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)										
	Quantity Vide Premeasurements Page No - 26							951.28			
	Approved BOQ Quantity							15186.93			
	Qty to be paid							951.28	2073.56	1972544.00	Cum
11	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision(P.No-158,I No-21.6), issue rate dated 03-01-2020									1972536.00	
	Quantity Vide Premeasurements Page No - 38 (37)							12894.80			
	Qty to be paid							12894.80	28.92	372918.00	Sqm
12	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications (P.No-158,I No-21.7), issue rate dated 03-01-2020										
	Quantity Vide Premeasurements Page No - 49							25790.35			
	Qty to be paid							25790.35	13.50	348170.00	Sqm
13	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications. (P.No-158,I No-21.2,KPWD SR 2018-19)										

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	Quantity Vide Premeasurements Page No - (41)	3842.25			
	Approved BOQ Quantity	30944.45			
	Qty to be paid	3842.25	5.78	22208.00	Sqm

14 KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-21.17.6), issue rate dated 03-01-2020

	Quantity Vide Premeasurements Page No - (58)	644.74			
	Qty to be paid	644.74	6835.72	4407262.00	Cum

15 Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic)(P.No

Description	Chainage		Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
Green Land Layout										
	0.00	15.00	1.00	15.00	4.60	4.90	4.75	0.04	2.85	
	15.00	30.00	1.00	15.00	4.90	5.00	4.95	0.04	2.97	
	30.00	45.00	1.00	15.00	5.00	4.95	4.98	0.04	2.99	
	45.00	60.00	1.00	15.00	4.95	5.00	4.98	0.04	2.99	
	60.00	75.00	1.00	15.00	5.00	5.00	5.00	0.04	3.00	
	75.00	90.00	1.00	15.00	5.00	4.90	4.95	0.04	2.97	
	90.00	105.00	1.00	15.00	4.90	4.80	4.85	0.04	2.91	
	105.00	120.00	1.00	15.00	4.80	4.90	4.85	0.04	2.91	
	120.00	135.00	1.00	15.00	4.90	4.85	4.88	0.04	2.93	
	135.00	150.00	1.00	15.00	4.85	4.90	4.88	0.04	2.93	
	150.00	165.00	1.00	15.00	4.90	4.80	4.85	0.04	2.91	
	165.00	180.00	1.00	15.00	4.80	4.95	4.88	0.04	2.93	
	180.00	195.00	1.00	15.00	4.95	4.90	4.93	0.04	2.96	
	195.00	210.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94	
	210.00	225.00	1.00	15.00	4.90	5.80	5.35	0.04	3.21	
	225.00	240.00	1.00	15.00	5.80	4.50	5.15	0.04	3.09	
	240.00	255.00	1.00	15.00	4.50	5.00	4.75	0.04	2.85	
	255.00	270.00	1.00	15.00	5.00	4.80	4.90	0.04	2.94	
	270.00	285.00	1.00	15.00	4.80	4.80	4.80	0.04	2.88	
	285.00	300.00	1.00	15.00	4.80	4.90	4.85	0.04	2.91	
	300.00	325.00	1.00	25.00	4.90	5.00	4.95	0.04	4.95	
	325.00	340.00	1.00	15.00	5.00	4.70	4.85	0.04	2.91	
	340.00	355.00	1.00	15.00	4.70	4.90	4.80	0.04	2.88	
	355.00	370.00	1.00	15.00	4.90	4.80	4.85	0.04	2.91	
	370.00	385.00	1.00	15.00	4.80	4.70	4.75	0.04	2.85	
	385.00	400.00	1.00	15.00	4.70	4.90	4.80	0.04	2.88	
	400.00	411.00	1.00	11.00	4.90	4.60	4.75	0.04	2.09	
Bellahalli Cross ROAD										
	0.00	15.00	1.00	15.00	7.00	4.90	5.95	0.04	3.57	
	15.00	30.00	1.00	15.00	4.90	4.60	4.75	0.04	2.85	
	30.00	45.00	1.00	15.00	4.60	4.80	4.70	0.04	2.82	

Contractor

Consultant

Assistant engineer

Assistant Excutive engine

	45.00	60.00	1.00	15.00	4.80	4.80	4.80	0.04	2.88			
	60.00	75.00	1.00	15.00	4.80	4.90	4.85	0.04	2.91			
	75.00	90.00	1.00	15.00	4.90	5.00	4.95	0.04	2.97			
	90.00	105.00	1.00	15.00	5.00	4.90	4.95	0.04	2.97			
	105.00	120.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94			
	120.00	135.00	1.00	15.00	4.90	4.85	4.88	0.04	2.93			
	135.00	150.00	1.00	15.00	4.85	4.70	4.78	0.04	2.87			
	150.00	165.00	1.00	15.00	4.70	5.00	4.85	0.04	2.91			
	165.00	180.00	1.00	15.00	5.00	5.10	5.05	0.04	3.03			
	180.00	195.00	1.00	15.00	5.10	4.90	5.00	0.04	3.00			
	195.00	210.00	1.00	15.00	4.90	4.85	4.88	0.04	2.93			
	210.00	225.00	1.00	15.00	4.85	4.80	4.83	0.04	2.90			
	225.00	240.00	1.00	15.00	4.80	4.90	4.85	0.04	2.91			
	240.00	255.00	1.00	15.00	4.90	6.70	5.80	0.04	3.48			
	255.00	270.00	1.00	15.00	6.70	4.90	5.80	0.04	3.48			
	270.00	285.00	1.00	15.00	4.90	6.70	5.80	0.04	3.48			
	285.00	300.00	1.00	15.00	6.70	4.80	5.75	0.04	3.45			
	Tetra grand main road											
	0.00	15.00	1.00	15.00	12.00	7.50	9.75	0.04	5.85			
	15.00	30.00	1.00	15.00	7.50	6.70	7.10	0.04	4.26			
	30.00	45.00	1.00	15.00	6.70	6.70	6.70	0.04	4.02			
	45.00	60.00	1.00	15.00	6.70	8.20	7.45	0.04	4.47			
	60.00	75.00	1.00	15.00	8.20	8.30	8.25	0.04	4.95			
	75.00	90.00	1.00	15.00	8.30	7.00	7.65	0.04	4.59			
	90.00	105.00	1.00	15.00	7.00	6.00	6.50	0.04	3.90			
	105.00	120.00	1.00	15.00	6.00	5.50	5.75	0.04	3.45			
	120.00	135.00	1.00	15.00	5.50	5.70	5.60	0.04	3.36			
	135.00	150.00	1.00	15.00	5.70	6.20	5.95	0.04	3.57			
	150.00	165.00	1.00	15.00	6.20	6.70	6.45	0.04	3.87			
	165.00	180.00	1.00	15.00	6.70	5.70	6.20	0.04	3.72			
	180.00	195.00	1.00	15.00	5.70	6.30	6.00	0.04	3.60			
	195.00	210.00	1.00	15.00	5.70	6.10	5.90	0.04	3.54			
	210.00	225.00	1.00	15.00	6.30	5.80	6.05	0.04	3.63			
	225.00	240.00	1.00	15.00	6.10	5.60	5.85	0.04	3.51			
	240.00	255.00	1.00	15.00	5.80	5.70	5.75	0.04	3.45			
	255.00	264.00	1.00	9.00	5.60	5.60	5.60	0.04	2.02			
	Tetra grand cross road											
	0.00	15.00	1.00	15.00	5.80	4.60	5.20	0.04	3.12			
	15.00	30.00	1.00	15.00	4.60	4.60	4.60	0.04	2.76			
	30.00	45.00	1.00	15.00	4.60	4.50	4.55	0.04	2.73			
	45.00	52.50	1.00	7.50	4.50	4.70	4.60	0.04	1.38			
	Basavalingappa nagar											
	0.00	15.00	1.00	15.00	4.20	4.50	4.35	0.04	2.61			
	15.00	30.00	1.00	15.00	4.50	5.80	5.15	0.04	3.09			
	30.00	45.00	1.00	15.00	5.80	5.80	5.80	0.04	3.48			
	45.00	60.00	1.00	15.00	5.80	5.00	5.40	0.04	3.24			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Asst. Executive Engineer
Yelahanka Division
BBMP, Bangalore - 92
14/3/23

24/3/23

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

60.00	75.00	1.00	15.00	5.00	5.80	5.40	0.04	3.24	
75.00	84.00	1.00	9.00	5.80	5.70	5.75	0.04	2.07	
Basavalingappa nagar main road									
0.00	15.00	1.00	15.00	3.70	4.00	3.85	0.04	2.31	
15.00	30.00	1.00	15.00	4.00	5.20	4.60	0.04	2.76	
30.00	45.00	1.00	15.00	5.20	5.20	5.20	0.04	3.12	
45.00	60.00	1.00	15.00	5.20	5.60	5.40	0.04	3.24	
60.00	75.00	1.00	15.00	5.60	5.00	5.30	0.04	3.18	
75.00	90.00	1.00	15.00	5.00	5.50	5.25	0.04	3.15	
90.00	105.00	1.00	15.00	5.50	5.70	5.60	0.04	3.36	
105.00	120.00	1.00	15.00	5.70	5.90	5.80	0.04	3.48	
120.00	135.00	1.00	15.00	5.90	5.60	5.75	0.04	3.45	
135.00	150.00	1.00	15.00	5.60	5.80	5.70	0.04	3.42	
150.00	165.00	1.00	15.00	5.80	4.70	5.25	0.04	3.15	
165.00	180.00	1.00	15.00	4.70	4.70	4.70	0.04	2.82	
180.00	195.00	1.00	15.00	4.70	4.00	4.35	0.04	2.61	
195.00	210.00	1.00	15.00	4.70	6.00	5.35	0.04	3.21	
210.00	213.50	1.00	3.50	4.00	6.00	5.00	0.04	0.70	
4th Cross Maruthi Layout(LHS)									
0.00	15.00	1.00	15.00	5.10	5.00	5.05	0.04	3.03	
15.00	30.00	1.00	15.00	5.00	4.80	4.90	0.04	2.94	
30.00	45.00	1.00	15.00	4.80	4.60	4.70	0.04	2.82	
45.00	60.00	1.00	15.00	4.60	5.00	4.80	0.04	2.88	
60.00	75.00	1.00	15.00	5.00	5.10	5.05	0.04	3.03	
75.00	90.00	1.00	15.00	5.10	5.40	5.25	0.04	3.15	
90.00	101.00	1.00	11.00	5.40	5.70	5.55	0.04	2.44	
3rd Cross Maruthi Layout(LHS)									
0.00	15.00	1.00	15.00	5.80	4.60	5.20	0.04	3.12	
15.00	30.00	1.00	15.00	4.60	4.70	4.65	0.04	2.79	
30.00	45.00	1.00	15.00	4.70	5.20	4.95	0.04	2.97	
45.00	60.00	1.00	15.00	5.20	4.40	4.80	0.04	2.88	
60.00	75.00	1.00	15.00	4.40	4.60	4.50	0.04	2.70	
75.00	90.00	1.00	15.00	4.60	5.00	4.80	0.04	2.88	
90.00	105.00	1.00	15.00	5.00	5.40	5.20	0.04	3.12	
2nd Cross Maruthi Layout (RHS)									
0.00	15.00	1.00	15.00	5.10	4.90	5.00	0.04	3.00	
15.00	30.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94	
30.00	45.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94	
45.00	60.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94	
60.00	75.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94	
75.00	90.00	1.00	15.00	4.60	4.90	4.75	0.04	2.85	
90.00	105.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94	
1st Cross Maruthi Layout (LHS)									
0.00	15.00	1.00	15.00	5.00	5.00	5.00	0.04	3.00	

(F 223.14) (61) (60)

C&RC Kumudra 24/3/23

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

C&RC Kumudra 24/3/23

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 9

347.51

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	15.00	30.00	1.00	15.00	5.00	4.90	4.95	0.04	2.97			
	30.00	45.00	1.00	15.00	4.90	4.80	4.85	0.04	2.91			
	45.00	60.00	1.00	15.00	4.80	5.00	4.90	0.04	2.94			
	60.00	75.00	1.00	15.00	5.00	4.90	4.95	0.04	2.97			
	75.00	86.00	1.00	11.00	4.60	6.20	5.40	0.04	2.38			
	1st Cross Maruthi Layout (RHS)											
	0.00	15.00	1.00	15.00	6.30	5.00	5.65	0.04	3.39			
	15.00	30.00	1.00	15.00	5.00	4.80	4.90	0.04	2.94			
	30.00	45.00	1.00	15.00	4.80	5.00	4.90	0.04	2.94			
	45.00	60.00	1.00	15.00	5.00	4.90	4.95	0.04	2.97			
	60.00	75.00	1.00	15.00	4.90	4.40	4.65	0.04	2.79			
	75.00	90.00	1.00	15.00	4.60	5.00	4.80	0.04	2.88			
	90.00	105.00	1.00	15.00	5.00	4.80	4.90	0.04	2.94			
	105.00	120.00	1.00	15.00	4.80	4.80	4.80	0.04	2.88			
	120.00	135.00	1.00	15.00	4.60	4.70	4.65	0.04	2.79			
	135.00	139.00	1.00	4.00	4.60	4.90	4.75	0.04	0.76			
	2nd Cross Maruthi Layout (RHS)											
	0.00	15.00	1.00	15.00	5.60	4.90	5.25	0.04	3.15			
	15.00	30.00	1.00	15.00	4.90	4.90	4.90	0.04	2.94			
	30.00	45.00	1.00	15.00	4.90	5.10	5.00	0.04	3.00			
	45.00	60.00	1.00	15.00	5.10	4.80	4.95	0.04	2.97			
	60.00	75.00	1.00	15.00	4.80	4.90	4.85	0.04	2.91			
	75.00	90.00	1.00	15.00	4.60	4.90	4.75	0.04	2.85			
	90.00	105.00	1.00	15.00	4.90	4.80	4.85	0.04	2.91			
	105.00	120.00	1.00	15.00	4.80	4.80	4.80	0.04	2.88			
	120.00	135.00	1.00	15.00	4.60	4.80	4.70	0.04	2.82			
	135.00	141.00	1.00	6.00	4.60	5.40	5.00	0.04	1.20			
	Maruthi Layout Main Road											
	0.00	15.00	1.00	15.00	8.30	7.70	8.00	0.04	4.80			
	15.00	30.00	1.00	15.00	7.70	9.00	8.35	0.04	5.01			
	30.00	45.00	1.00	15.00	9.00	9.00	9.00	0.04	5.40			
	45.00	60.00	1.00	15.00	9.00	9.90	9.45	0.04	5.67			
	60.00	75.00	1.00	15.00	9.90	8.20	9.05	0.04	5.43			
	75.00	90.00	1.00	15.00	8.20	8.20	8.20	0.04	4.92			
	90.00	105.00	1.00	15.00	8.20	8.00	8.10	0.04	4.86			
	105.00	120.00	1.00	15.00	8.00	7.90	7.95	0.04	4.77			
	120.00	135.00	1.00	15.00	7.90	8.10	8.00	0.04	4.80			
	135.00	150.00	1.00	15.00	8.10	7.90	8.00	0.04	4.80			
	150.00	165.00	1.00	15.00	7.90	7.20	7.55	0.04	4.53			
	165.00	180.00	1.00	15.00	7.20	7.80	7.50	0.04	4.50			
	180.00	195.00	1.00	15.00	7.80	8.20	8.00	0.04	4.80			
	195.00	209.00	1.00	14.00	8.20	8.40	8.30	0.04	4.65			
	Shrusti Enclave Apartments											
	0.00	15.00	1.00	15.00	6.40	5.90	6.15	0.04	3.69			
	15.00	30.00	1.00	15.00	5.90	6.20	6.05	0.04	3.63			

C/F 347.51

T 992.84

Catc
Foundry
14/4/23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Catc
Foundry
14/4/23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	30.00	45.00	1.00	15.00	6.20	6.10	6.15	0.04	3.69			
	45.00	60.00	1.00	15.00	6.10	6.30	6.20	0.04	3.72			
	60.00	75.00	1.00	15.00	6.30	7.00	6.65	0.04	3.99			
	75.00	90.00	1.00	15.00	7.00	6.40	6.70	0.04	4.02			
	90.00	105.00	1.00	15.00	6.40	6.30	6.35	0.04	3.81			
	105.00	120.00	1.00	15.00	6.30	6.20	6.25	0.04	3.75			
	Deduction for manhole chamber		-35.00	1.00	1.00	1.00		0.04	-1.40			
							Total Qty		**514.42**			
							Qty to be paid		**514.42**	803398	4132856.00	Cum.
16	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)											
	Green Land Layout											
	0.00	15.00	2.00	15.00			0.10		3.00			
	15.00	30.00	2.00	15.00			0.10		3.00			
	30.00	45.00	2.00	15.00			0.10		3.00			
	45.00	60.00	2.00	15.00			0.10		3.00			
	60.00	75.00	2.00	15.00			0.10		3.00			
	75.00	90.00	2.00	15.00			0.10		3.00			
	90.00	105.00	2.00	15.00			0.10		3.00			
	105.00	120.00	2.00	15.00			0.10		3.00			
	120.00	135.00	2.00	15.00			0.10		3.00			
	135.00	150.00	2.00	15.00			0.10		3.00			
	150.00	165.00	2.00	15.00			0.10		3.00			
	165.00	180.00	2.00	15.00			0.10		3.00			
	180.00	195.00	2.00	15.00			0.10		3.00			
	195.00	210.00	2.00	15.00			0.10		3.00			
	210.00	225.00	2.00	15.00			0.10		3.00			
	225.00	240.00	2.00	15.00			0.10		3.00			
	240.00	255.00	2.00	15.00			0.10		3.00			
	255.00	270.00	2.00	15.00			0.10		3.00			
	270.00	285.00	2.00	15.00			0.10		3.00			
	285.00	300.00	2.00	15.00			0.10		5.00			
	300.00	325.00	2.00	25.00			0.10		3.00			
	325.00	340.00	2.00	15.00			0.10		3.00			
	340.00	355.00	2.00	15.00			0.10		3.00			
	355.00	370.00	2.00	15.00			0.10		3.00			
	370.00	385.00	2.00	15.00			0.10		3.00			
	385.00	400.00	2.00	15.00			0.10		3.00			
	400.00	411.00	2.00	11.00			0.10		2.20			
	Bellahalli Cross ROAD											
	0.00	15.00	2.00	15.00			0.10		3.00			
	15.00	30.00	2.00	15.00			0.10		3.00			
	30.00	45.00	2.00	15.00			0.10		3.00			
	45.00	60.00	2.00	15.00			0.10		3.00			

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

Detailed Measurement

	60.00	75.00	2.00	15.00		0.10		3.00		
	75.00	90.00	2.00	15.00		0.10		3.00		
	90.00	105.00	2.00	15.00		0.10		3.00		
	105.00	120.00	2.00	15.00		0.10		3.00		
	120.00	135.00	2.00	15.00		0.10		3.00		
	135.00	150.00	2.00	15.00		0.10		3.00		
	150.00	165.00	2.00	15.00		0.10		3.00		
	165.00	180.00	2.00	15.00		0.10		3.00		
	180.00	195.00	2.00	15.00		0.10		3.00		
	195.00	210.00	2.00	15.00		0.10		3.00		
	210.00	225.00	2.00	15.00		0.10		3.00		
	225.00	240.00	2.00	15.00		0.10		3.00		
	240.00	255.00	2.00	15.00		0.10		3.00		
	255.00	270.00	2.00	15.00		0.10		3.00		
	270.00	285.00	2.00	15.00		0.10		3.00		
	285.00	300.00	2.00	15.00		0.10		3.00		
	Tetragrand App Road									
	0.00	10.00	2.00	10.00		0.10		2.00		
	10.00	25.00	2.00	15.00		0.10		3.00		
	25.00	40.00	2.00	15.00		0.10		3.00		
	40.00	55.00	2.00	15.00		0.10		3.00		
	55.00	70.00	2.00	15.00		0.10		3.00		
	70.00	85.00	2.00	15.00		0.10		3.00		
	85.00	100.00	2.00	15.00		0.10		3.00		
	100.00	115.00	2.00	15.00		0.10		3.00		
	115.00	130.00	2.00	15.00		0.10		3.00		
	130.00	145.00	2.00	15.00		0.10		3.00		
	145.00	160.00	2.00	15.00		0.10		3.00		
	160.00	175.00	2.00	15.00		0.10		3.00		
	175.00	190.00	2.00	15.00		0.10		3.00		
	190.00	205.00	2.00	15.00		0.10		3.00		
	205.00	220.00	2.00	15.00		0.10		3.00		
	220.00	235.00	2.00	15.00		0.10		3.00		
	235.00	250.00	2.00	15.00		0.10		3.00		
	250.00	264.00	2.00	14.00		0.10		2.80		
	Tetragrand Cross Road									
	0.00	15.00	2.00	15.00		0.10		3.00		
	15.00	30.00	2.00	15.00		0.10		3.00		
	30.00	45.00	2.00	15.00		0.10		3.00		
	45.00	52.50	2.00	7.50		0.10		1.50		
	Basavalingappa nagar									
	0.00	15.00	2.00	15.00		0.10		3.00		
	15.00	30.00	2.00	15.00		0.10		3.00		
	30.00	45.00	2.00	15.00		0.10		3.00		
	45.00	60.00	2.00	15.00		0.10		3.00		

C/F 94.20 (64) (64)

C&E Foundry

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-9

217.50

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	60.00	75.00	2.00	15.00	0.10		3.00		
	75.00	84.00	2.00	9.00	0.10		1.80		
	Basavalingappa nagar main road								
	0.00	15.00	2.00	15.00					
	15.00	30.00	2.00	15.00	0.10		3.00		
	30.00	45.00	2.00	15.00	0.10		3.00		
	45.00	60.00	2.00	15.00	0.10		3.00		
	60.00	75.00	2.00	15.00	0.10		3.00		
	75.00	90.00	2.00	15.00	0.10		3.00		
	90.00	105.00	2.00	15.00	0.10		3.00		
	105.00	120.00	2.00	15.00	0.10		3.00		
	120.00	135.00	2.00	15.00	0.10		3.00		
	135.00	150.00	2.00	15.00	0.10		3.00		
	150.00	165.00	2.00	15.00	0.10		3.00		
	165.00	180.00	2.00	15.00	0.10		3.00		
	180.00	195.00	2.00	15.00	0.10		3.00		
	195.00	210.00	2.00	15.00	0.10		3.00		
	210.00	213.50	2.00	3.50	0.10		0.70		
	4th Cross Maruthi Layout(LHS)								
	0.00	15.00	2.00	15.00	0.10		3.00		
	15.00	30.00	2.00	15.00	0.10		3.00		
	30.00	45.00	2.00	15.00	0.10		3.00		
	45.00	60.00	2.00	15.00	0.10		3.00		
	60.00	75.00	2.00	15.00	0.10		3.00		
	75.00	90.00	2.00	15.00	0.10		3.00		
	90.00	101.00	2.00	11.00	0.10		2.20		
	3rd Cross Maruthi Layout(LHS)								
	0.00	15.00	2.00	15.00	0.10		3.00		
	15.00	30.00	2.00	15.00	0.10		3.00		
	30.00	45.00	2.00	15.00	0.10		3.00		
	45.00	60.00	2.00	15.00	0.10		3.00		
	60.00	75.00	2.00	15.00	0.10		3.00		
	75.00	90.00	2.00	15.00	0.10		3.00		
	90.00	105.00	2.00	15.00	0.10		3.00		
	2nd Cross Maruthi Layout (RHS)								
	0.00	15.00	2.00	15.00	0.10		3.00		
	15.00	30.00	2.00	15.00	0.10		3.00		
	30.00	45.00	2.00	15.00	0.10		3.00		
	45.00	60.00	2.00	15.00	0.10		3.00		
	60.00	75.00	2.00	15.00	0.10		3.00		
	75.00	90.00	2.00	15.00	0.10		3.00		
	90.00	105.00	2.00	15.00	0.10		3.00		

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

1st Cross Maruthi Layout (LHS)							
0.00	15.00	2.00	15.00				
15.00	30.00	2.00	15.00	0.10	3.00		
30.00	45.00	2.00	15.00	0.10	3.00		
45.00	60.00	2.00	15.00	0.10	3.00		
60.00	75.00	2.00	15.00	0.10	3.00		
75.00	86.00	2.00	11.00	0.10	3.00		
				0.10	2.20		
1st Cross Maruthi Layout (RHS)							
0.00	15.00	2.00	15.00				
15.00	30.00	2.00	15.00	0.10	3.00		
30.00	45.00	2.00	15.00	0.10	3.00		
45.00	60.00	2.00	15.00	0.10	3.00		
60.00	75.00	2.00	15.00	0.10	3.00		
75.00	90.00	2.00	15.00	0.10	3.00		
90.00	105.00	2.00	15.00	0.10	3.00		
105.00	120.00	2.00	15.00	0.10	3.00		
120.00	135.00	2.00	15.00	0.10	3.00		
135.00	139.00	2.00	4.00	0.10	0.80		
2nd Cross Maruthi Layout (RHS)							
0.00	15.00	2.00	15.00	0.10	3.00		
15.00	30.00	2.00	15.00	0.10	3.00		
30.00	45.00	2.00	15.00	0.10	3.00		
45.00	60.00	2.00	15.00	0.10	3.00		
60.00	75.00	2.00	15.00	0.10	3.00		
75.00	90.00	2.00	15.00	0.10	3.00		
90.00	105.00	2.00	15.00	0.10	3.00		
105.00	120.00	2.00	15.00	0.10	3.00		
120.00	135.00	2.00	15.00	0.10	3.00		
135.00	141.00	2.00	6.00	0.10	1.20		
Maruthi Layout Main Road							
0.00	15.00	2.50	15.00	0.10	3.75		
15.00	30.00	2.50	15.00	0.10	3.75		
30.00	45.00	2.50	15.00	0.10	3.75		
45.00	60.00	2.50	15.00	0.10	3.75		
60.00	75.00	2.50	15.00	0.10	3.75		
75.00	90.00	2.50	15.00	0.10	3.75		
90.00	105.00	2.50	15.00	0.10	3.75		
105.00	120.00	2.50	15.00	0.10	3.75		
120.00	135.00	2.50	15.00	0.10	3.75		
135.00	150.00	2.50	15.00	0.10	3.75		
150.00	165.00	2.50	15.00	0.10	3.75		
165.00	180.00	2.50	15.00	0.10	3.75		
180.00	195.00	2.50	15.00	0.10	3.50		
195.00	209.00	2.50	14.00				

C 327-20

66

69

C2R

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	300.00	330.00	2.00	30.00			0.15	9.00		
	330.00	360.00	2.00	30.00			0.15	9.00		
	360.00	390.00	2.00	30.00			0.15	9.00		
	390.00	400.00	2.00	10.00			0.15	3.00		
	noor nagar main road									
	0.00	30.00	2.50	30.00			0.15	11.25		
	30.00	60.00	2.50	30.00			0.15	11.25		
	60.00	90.00	2.50	30.00			0.15	11.25		
	90.00	120.00	2.50	30.00			0.15	11.25		
	120.00	150.00	2.50	30.00			0.15	11.25		
	150.00	180.00	2.50	30.00			0.15	11.25		
	180.00	211.00	2.50	31.00			0.15	11.63		
	dwaraka nagar ~~main~~ road									
	0.00	30.00	2.00	30.00			0.15	9.00		
	30.00	60.00	2.00	30.00			0.15	9.00		
	60.00	90.00	2.00	30.00			0.15	9.00		
	90.00	120.00	2.00	30.00			0.15	9.00		
	120.00	150.00	2.00	30.00			0.15	9.00		
	150.00	179.00	2.00	29.00			0.15	8.70		
	Srinivasa garden 1st cross road									
	0.00	30.00	2.00	30.00			0.15	9.00		
	30.00	60.00	2.00	30.00			0.15	9.00		
	60.00	90.00	2.00	30.00			0.15	9.00		
	90.00	120.00	2.00	30.00			0.15	9.00		
	120.00	150.00	2.00	30.00			0.15	9.00		
	150.00	180.00	2.00	30.00			0.15	9.00		
	180.00	210.00	2.00	30.00			0.15	9.00		
	210.00	240.00	2.00	30.00			0.15	9.00		
	240.00	265.50	2.00	25.50			0.15	7.65		
	tirumala temple road									
	0.00	30.00	2.00	30.00			0.15	9.00		
	30.00	60.00	2.00	30.00			0.15	9.00		
	60.00	90.00	2.00	30.00			0.15	9.00		
	90.00	104.00	2.00	14.00			0.15	4.20		
	ro plant road									
	0.00	20.00	2.50	20.00			0.15	7.50		
	cross road									
	0.00	30.00	2.00	30.00			0.15	9.00		
	30.00	60.00	2.00	30.00			0.15	9.00		
	60.00	90.00	2.00	30.00			0.15	9.00		
	90.00	120.00	2.00	30.00			0.15	9.00		
	chokkanahalli main road									
	0.00	30.00	2.50	30.00			0.15	11.25		

1082.85

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone

Shrusti Enclave Apartments										
	0.00	15.00	2.50	15.00						
	15.00	30.00	2.50	15.00			0.10		3.75	
	30.00	45.00	2.50	15.00			0.10		3.75	
	45.00	60.00	2.50	15.00			0.10		3.75	
	60.00	75.00	2.50	15.00			0.10		3.75	
	75.00	90.00	2.50	15.00			0.10		3.75	
	90.00	105.00	2.50	15.00			0.10		3.75	
	105.00	120.00	2.50	15.00			0.10		3.75	
laksmaiah garden										
	0.00	30.00	2.00	30.00			0.15		9.00	
	30.00	60.00	2.00	30.00			0.15		9.00	
	60.00	90.00	2.00	30.00			0.15		9.00	
	90.00	120.00	2.00	30.00			0.15		9.00	
	120.00	150.00	2.00	30.00			0.15		9.00	
	150.00	180.00	2.00	30.00			0.15		9.00	
	180.00	210.00	2.00	30.00			0.15		9.00	
	210.00	240.00	2.00	30.00			0.15		9.00	
	240.00	270.00	2.00	30.00			0.15		9.00	
	270.00	300.00	2.00	30.00			0.15		9.00	
	300.00	330.00	2.00	30.00			0.15		9.00	
	330.00	360.00	2.00	30.00			0.15		9.00	
	360.00	390.00	2.00	30.00			0.15		9.00	
	390.00	419.50	2.00	29.50			0.15		8.85	
cross road 2										
	0.00	30.00	2.00	30.00			0.15		9.00	
	30.00	60.00	2.00	30.00			0.15		9.00	
	60.00	81.10	2.00	21.10			0.15		6.33	
cross road 1										
	0.00	27.80	2.00	27.80			0.15		8.34	
Gangammalayout 2nd Cross										
	0.00	30.00	2.00	30.00			0.15		9.00	
	30.00	40.00	2.00	10.00			0.15		3.00	
baba nagar main road										
	0.00	30.00	2.00	30.00			0.15		9.00	
	30.00	60.00	2.00	30.00			0.15		9.00	
	60.00	90.00	2.00	30.00			0.15		9.00	
	90.00	120.00	2.00	30.00			0.15		9.00	
	120.00	150.00	2.00	30.00			0.15		9.00	
	150.00	180.00	2.00	30.00			0.15		9.00	
	180.00	210.00	2.00	30.00			0.15		9.00	
	210.00	240.00	2.00	30.00			0.15		9.00	
	240.00	270.00	2.00	30.00			0.15		9.00	
	270.00	300.00	2.00	30.00			0.15		9.00	

C & FC

20.10.23

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 9

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	30.00	60.00	2.50	30.00			0.15	11.25			
	60.00	90.00	2.50	30.00			0.15	11.25			
	90.00	120.00	2.50	30.00			0.15	11.25			
	120.00	150.00	2.50	30.00			0.15	11.25			
	150.00	180.00	2.50	30.00			0.15	11.25			
	180.00	210.00	2.50	30.00			0.15	11.25			
	210.00	240.00	2.50	30.00			0.15	11.25			
	240.00	270.00	2.50	30.00			0.15	11.25			
	270.00	300.00	2.50	30.00			0.15	11.25			
	300.00	330.00	2.50	30.00			0.15	11.25			
	330.00	360.00	2.50	30.00			0.15	11.25			
	360.00	390.00	2.50	30.00			0.15	11.25			
	390.00	420.00	2.50	30.00			0.15	11.25			
	420.00	450.00	2.50	30.00			0.15	11.25			
	450.00	470.00	2.50	20.00			0.15	7.50			
	470.00	500.00	2.50	30.00			0.15	11.25			
	500.00	530.00	2.50	30.00			0.15	11.25			
	530.00	560.00	2.50	30.00			0.15	11.25			
	560.00	590.00	2.50	30.00			0.15	11.25			
	590.00	620.00	2.50	30.00			0.15	11.25			
	620.00	650.00	2.50	30.00			0.15	11.25			
	650.00	680.00	2.50	30.00			0.15	11.25			
	680.00	710.00	2.50	30.00			0.15	11.25			
	710.00	740.00	2.50	30.00			0.15	11.25			
	740.00	770.00	2.50	30.00			0.15	11.25			
	770.00	800.00	2.50	30.00			0.15	11.25			
	800.00	830.00	2.50	30.00			0.15	11.25			
	830.00	860.00	2.50	30.00			0.15	11.25			
	860.00	890.00	2.50	30.00			0.15	11.25			
	890.00	920.00	2.50	30.00			0.15	11.25			
	920.00	930.00	2.50	10.00			0.15	11.25			
	1055.00	1090.00	2.50	35.00			0.15	3.75			
	1090.00	1120.00	2.50	30.00			0.15	13.13			
	1120.00	1150.00	2.50	30.00			0.15	11.25			
	1150.00	1180.00	2.50	30.00			0.15	11.25			
	1180.00	1210.00	2.50	30.00			0.15	11.25			
	1210.00	1240.00	2.50	30.00			0.15	11.25			
	1240.00	1255.00	2.50	15.00			0.15	11.25			
	1240.00	1255.00	2.50	15.00			0.15	5.63			
	vinayak nagar										
	5th main app road										
	0.00	30.00	2.00	30.00			0.15	9.00			
	30.00	60.00	2.00	30.00			0.15	9.00			
	60.00	90.00	2.00	30.00			0.15	9.00			
	90.00	111.00	2.00	21.00			0.15	6.30			
	2nd main road										
	0.00	30.00	2.00	30.00			0.15	9.00			

582.85

1526.40

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

	30.00	60.00	2.00	30.00		0.15		9.00			
	60.00	84.00	2.00	24.00		0.15		7.20			
	venkateshwara temple road										
	0.00	30.00	2.00	30.00		0.15		9.00			
	30.00	60.00	2.00	30.00		0.15		9.00			
	60.00	87.00	2.00	27.00		0.15		8.10			
	Agrahara layout main road										
	0.00	30.00	2.50	30.00		0.10		7.50			
	30.00	60.00	2.50	30.00		0.10		7.50			
	60.00	90.00	2.50	30.00		0.10		7.50			
	90.00	120.00	2.50	30.00		0.10		7.50			
	120.00	150.00	2.50	30.00		0.10		7.50			
	150.00	180.00	2.50	30.00		0.10		7.50			
	180.00	210.00	2.50	30.00		0.10		7.50			
	210.00	240.00	2.50	30.00		0.10		7.50			
	240.00	270.00	2.50	30.00		0.10		7.50			
	270.00	300.00	2.50	30.00		0.10		7.50			
	300.00	330.00	2.50	30.00		0.10		7.50			
	330.00	360.00	2.50	30.00		0.10		7.50			
	360.00	390.00	2.50	30.00		0.10		7.50			
	390.00	420.00	2.50	30.00		0.10		7.50			
	420.00	450.00	2.50	30.00		0.10		7.50			
	450.00	470.00	2.50	20.00		0.10		5.00			
	470.00	500.00	2.50	30.00		0.10		7.50			
	500.00	530.00	2.50	30.00		0.10		7.50			
	530.00	560.00	2.50	30.00		0.10		7.50			
	560.00	590.00	2.50	30.00		0.10		7.50			
	590.00	620.00	2.50	30.00		0.10		7.50			
	620.00	650.00	2.50	30.00		0.10		7.50			
	650.00	680.00	2.50	30.00		0.10		7.50			
	680.00	710.00	2.50	30.00		0.10		7.50			
	710.00	740.00	2.50	30.00		0.10		7.50			
	740.00	748.00	2.50	8.00		0.10		2.00			
					Total Qty			1755.70			
					Qty to be paid			1755.70	482.00	846245.00	SQM
17	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications. MORTH Specification No. 202.(I No-18.47,P No-140)										
		Quantity Vide Premeasurements Page No -						308.44			
		Approved BOQ Quantity						2089.31			
		Qty to be paid						308.44	915.80	282467.00	Cum

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

18	KSRRB M600-1 Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5, with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with Slip form paver with electronic sensor. (P.No-174,I No-22.1.1)										
	Quantity Vide Premeasurements Page No -								185.06		
	Qty to be paid								185.06	3368.87	623452.00	Cum
19	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum.Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. (P.No-176,I No-22.6.1)								Quantity		

Description / Chainage		Nos	L	B1	B2	Avg width	Depth		Remarks		
Basavalingappa nagar CC ROAD											
Main road											
damaged CC Road											
0.00	15.00	1	15.00	4.80	4.50	4.65	0.15	10.46			
15.00	30.00	1	15.00	4.50	4.00	4.25	0.15	9.56			
30.00	45.00	1	15.00	4.00	4.50	4.25	0.15	9.56			
45.00	60.00	1	15.00	4.50	5.40	4.95	0.15	11.14			
60.00	75.00	1	15.00	5.40	5.10	5.25	0.15	11.81			
75.00	90.00	1	15.00	5.10	5.80	5.45	0.15	12.26			
90.00	105.00	1	15.00	5.80	5.50	5.65	0.15	12.71			
105.00	120.00	1	15.00	5.50	5.10	5.30	0.15	11.93			
120.00	135.00	1	15.00	5.10	5.80	5.45	0.15	12.26			
135.00	150.00	1	15.00	5.80	6.20	6.00	0.15	13.50			
1st cross Basavalingappa nagar											
0.00	15.00	1	15.00	5.50	4.90	5.20	0.15	11.70			
15.00	26.00	1	11.00	4.90	4.20	4.55	0.15	7.51			
2nd cross Basavalingappa nagar											
0.00	15.00	1	15.00	2.50	3.00	2.75	0.15	6.19			
15.00	22.00	1	7.00	3.00	3.30	3.15	0.15	3.31			
3rd cross Basavalingappa nagar											
0.00	15.00	1	15.00	4.10	4.00	4.05	0.15	9.11			
15.00	22.60	1	7.60	4.00	3.00	3.50	0.15	3.99			
4th cross Basavalingappa nagar											
0.00	15.00	1	15.00	4.20	3.60	3.90	0.15	8.78			
15.00	22.40	1	7.40	3.60	3.60	3.60	0.15	4.00			
5th cross Basavalingappa nagar											
0.00	15.00	1	15.00	4.10	4.50	4.30	0.15	9.68			
15.00	23.60	1	8.60	4.50	4.20	4.35	0.15	5.61			
						Total Qty		185.06			
						Qty to be paid		185.06	5000.00	925313.00	Cum

925300.00

Contractor

Consultant

Assistant engineer

Assistant Excutive engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Detailed Measurement

72

E-4	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3					
		Quantity Vide Premeasurements Page No - 18	5477.37			
		Qty to be paid	5477.37	6.42	35165.00	Sqm
E-6	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing by mix in place method by rotavator at OMC,spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision. (Page, 153 Item 20.6)					
		Quantity Vide Premeasurements Page No - 20	350.48			
		Qty to be paid	350.48	1873.55	656642.00	Cum
				Total Amount	1,49,48,332.00	
				Add 18% GST	26,90,699.76	
				Grand Total	1,76,39,031.76	

14886998-00
9679659-00
17566657-00
17566600-00

15/05/23
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92